

The School Board of Orange County, Florida

Pershing (Site 208-K8-SE-3) – K-8 School Replacement Project



Carr, Riggs & Ingram, LLC 1031 West Morse Boulevard Suite 200 Winter Park, FL 32789

407.644.7455 407.628.5277 (fax) CRIcpa.com

INDEPENDENT ACCOUNTANTS' REPORT ON APPLYING AGREED-UPON PROCEDURES

Pershing (Site 208-K8-SE-3) – K-8 School Replacement Project

The School Board of Orange County, Florida Orlando, Florida

We have performed the procedures enumerated below on the final construction costs and the adjusted guaranteed maximum price of the Pershing (Site 208-K8-SE-3) – K-8 School Replacement Project (the "Project"), as provided by Williams Company Building Division, Inc. (the "Construction Manager").

The School Board of Orange County, Florida ("OCPS" or the "District") has agreed to and acknowledged that the procedures performed are appropriate to meet the intended purpose to assist in determining the final construction costs and the adjusted guaranteed maximum price of the Project, as provided by the Construction Manager. This report may not be suitable for any other purpose. The procedures performed may not address all the items of interest to a user of this report and may not meet the needs of all users of this report and, as such, users are responsible for determining whether the procedures performed are appropriate for their purposes.

The procedures and associated findings are as follows:

	PROCEDURES		RESULTS
1.	Inspect a copy of the Standard Management Contract (the "Agreement"), dated June 7, 2017, between OCPS and the Construction Manager, and Amendment #2, dated February 20, 2020 (collectively referred to as the "contract documents"), relative to the construction of the Project.	0	The contract documents were inspected by Carr, Riggs & Ingram, LLC ("CRI") without exception.
2.	Inquire of OCPS and the Construction Manager as to whether there are any disputed provisions between the two parties, relative to the contract documents or the Project's costs as provided in 4. below, or if there are any other unresolved disputes.	0	The Construction Manager and OCPS stated there were no disputed provisions between the two parties, relative to the contract documents or the Project's cost. There are no unresolved disputes on the Project.
3.	Inquire of the Construction Manager as to whether there are any disputes between the Construction Manager and its subcontractors.	0	The Construction Manager stated there are no disputes with any of its subcontractors.

	PROCEDURES	RESULTS
4.	Obtain from the Construction Manager, a copy of the final job cost detail, dated May 22, 2021 (the "final job cost detail").	Obtained the final job cost detail without exception.
5.	Obtain from the Construction Manager and OCPS, a copy of the final payment application request issued to OCPS, dated May 31, 2020 ("final pay application").	 Obtained the final pay application without exception.
6.	Obtain from the Construction Manager a reconciliation between the final job cost detail and the final pay application.	 Obtained the Construction Manager's reconciliation between the final job cost detail and the final pay application without exception.
7.	From the final job cost detail, select all subcontractors with total costs in excess of \$50,000 ("selected subcontractors") and perform the following:	 Selected all 28 subcontractors from the final job cost detail with subcontract value in excess of \$50,000.
	 a. Obtain the subcontract and related change orders, executed between the selected subcontractors and the Construction Manager. Compare the total amount recorded in the final job cost detail to the original subcontract amount plus the related change orders. b. Obtain the labor and material pricing estimates, vendor invoices, and subcontractor markups ("supporting documentation") for the subcontractor change orders in 7.a. above. Compare the change order amounts to the supporting documentation. 	 a. Obtained the subcontract agreements and the related change orders, and totaled the original subcontract amount, plus change orders, for each of the selected subcontractors. Compared these amounts to the amounts recorded in the final job cost detail for all selected subcontractors without exception. b. Obtained the supporting documentation for the subcontractor change orders and compared the supporting documentation to the change order amounts with the following exception: Markup for overhead and profit in excess of contractual limits was included in subcontractor change orders in the amount of \$717, as reported in Exhibit A.
	c. Obtain from the Construction Manager, the final lien releases or individual payment lien releases totaling the final subcontract value submitted by the selected subcontractor to the Construction Manager ("payment documentation"). Compare the final subcontract amount to the final job cost detail to the payment documentation.	c. Obtained payment documentation and compared the payment documentation to the final subcontract amount and final job cost detail without exception.
	d. Obtain a listing of owner direct purchases ("ODP") from the District related to each subcontract selected. Compare the ODP amounts to the sum of the deductive ODP change orders, per the selected subcontractor.	d. Obtained the listing of ODPs from the District and compared the amount to the sum of the net deductive ODP change orders for each of the selected subcontractors without exception.

	PROCEDURES		RESULTS
8.	If there are reimbursable labor charges included in the final job cost detail, from the total number of Construction Manager employee payroll transactions listed in the final job cost detail, haphazardly select a sample of at least 15 Construction Manager payroll transactions. Each sampled payroll transaction will be for a specific, identified time period of the Project.	0	There were no reimbursable labor transactions identified in the final job cost detail.
9.	From the final job cost detail, select any non- subcontractor line items that exceed \$50,000 and perform the following:	0	Selected all 3 non-subcontractor vendors from the final job cost detail with costs in excess of \$50,000.
	a. Obtain a copy of or access to, the original invoice, pricing document, and a copy of the cancelled check for each item selected. If there are more than 10 entries for the non-subcontractor in the final job cost detail, select a sample of at least 5 items.	a.	Selected five line items for each vendor that was in excess of \$50,000 and obtained the invoices and copies of cancelled checks for each of the selections.
	b. Compare the documents obtained in 9.a. to the amount recorded in the final job cost detail.	b.	Compared the supporting documentation obtained in 9.a. to the amounts recorded in the final job cost detail without exception.
10.	From the final job cost detail, select amounts for payment and performance bond costs, worker's compensation, and builder's risk insurance (as applicable) and perform the following:	0	Selected the payment and performance bond costs from the final job cost detail. No builder's risk insurance charges were noted in the final job cost detail.
	a. Obtain a copy of or access to the original invoices and a copy of the cancelled check or other proof of payment paid directly to a third party. Compare the documentation obtained to the amounts recorded in the final job cost detail.	a.	Obtained a copy of the invoices from the Construction Manager's insurance agent and cancelled checks relative to the charges for the payment and performance bond and worker's compensation costs. Compared the documentation to the amount recorded in the final job cost detail without exception.
11.	From the final job cost detail, select amounts for general liability insurance and perform the following:	0	Selected all general liability insurance charges from the final job cost detail.
	a. Obtain original invoices and a copy of the cancelled check or other proof of payment paid directly to a third party. Compare the documentation obtained to the amounts recorded in the final job cost detail.	a.	Obtained the invoices from the Construction Manager's insurance broker and cancelled checks for the general liability insurance and compared the amounts to the final job cost detail without exception.
12.	Inquire of the Construction Manager to determine if there are any expenditures, in the final job cost detail, to entities related by common ownership or management to the Construction Manager.	0	Inquired of the Construction Manager regarding expenditures in the final job cost detail to entities related by common ownership or management to the Construction Manager. The Construction Manager used a related entity to self-perform the general services/rough carpentry scope of work.

PROCEDURES.	DECLUTE.
PROCEDURES	RESULTS
 13. If there are expenditures to entities related by common ownership or management noted in 12. above, perform the following: a. Report the entity and volume of the transactions to OCPS. 	a. The related entity is Falcon Construction ("Falcon"), and costs of \$59,420 were incurred with Falcon, as included in the final job cost detail.
b. Determine if such transactions are properly authorized by OCPS, in accordance with the contract documents.	b. Observed a letter from the Construction Manager to OCPS dated January 25, 2018, notifying OCPS of their intent to use Falcon on this Project.
14. From the final job cost detail, haphazardly select at least five transactions determined to be the Construction Manager's internal charges to the Project, and perform the following:	 Selected 3 cell phone, 2 computer (Procore) charges, and the Truelook camera charges from the final job cost detail.
a. Obtain vendor invoices and Construction Manager calculations for internal charge rates.	 a. Obtained the following: Payroll registers relative to the cell phone selections indicating that the employee was provided an allowance of \$125 per month for their cell phone, as part of their compensation. An invoice and the allocation calculation for the Procore construction management software charges. Invoices for the purchase of the Truelook camera and the monthly service charges, and the allocation schedule to apply the
b. Compare the internal charge rates recorded in the final job cost detail to the supporting documentation obtained in 14.a. above.	final job cost detail with the supporting documentation in 14.a. with the following exception: • While the invoices for the purchase of the Truelook camera, and the monthly service charges, agreed to the allocation schedule, the camera cost was not depreciated over a period of time. CRI assumed a 5 year life and recalculated the charges, resulting in an adjustment in the amount of \$1,368, as reported in Exhibit A.
15. Obtain the Project's Notice to Proceed ("NTP") from OCPS and inspect the dates of the charges in the final job cost detail for recorded costs with dates prior to the date on the NTP.	 Obtained the NTP and inspected the dates of the charges in the final job cost detail for costs recorded prior to the date on the NTP without exception.

PROCEDURES	RESULTS
16. Inquire of the Construction Manager to determine whether they are using a	 Inquired of the Construction Manager which stated a subcontractor default insurance
subcontractor default insurance program ("subguard") for subcontractor bonding requirements. If so, perform the following:	program was utilized.
a. Inspect the final job cost detail, as well as, subcontracts and change order line items for the selected subcontractors noted in 7. above, for line items described as subcontractor bond costs.	 a. Inspected the final job cost detail, as well as the subcontract agreements and change orders, for all of the selected subcontractors with the following results: • Two of the subcontractors were excluded from the subguard program and provided their own bonds. In each case, bonds were not included in the subcontractors' costs. Additionally, no subcontractor bond costs were identified in the change orders or the final job cost detail.
	 Provisions in the subcontract agreements stated that subcontractor bonds would only be necessary if stated in the scope of work. None of the subcontract agreements for the selected subcontractors had a bond requirement stated in the scope of work, except for Garrard Framing & Drywall, Inc. ("Garrard"). Garrard provided a subcontractor bond at the rate of 1.25% of the subcontract value. One subcontractor added a subcontract
	bond in its first change order at a rate of .98% of the subcontract value.
	With the exception of the above, no subcontractor bond costs were identified in the change orders or the final job cost detail.
b. Obtain an invoice and cancelled checks for the subguard charges found in the final job cost detail, if paid to a third party.	b. Obtained invoices from the Construction Manager's insurance agent and cancelled checks for the subguard charges found in the final job cost detail without exception. The subguard rate was agreed to the Subguard Program Summary for Williams Company from Cove Programs Insurance, the insurance company.
	Additionally, CRI obtained the "Subcontractor Default Policy" with Cove Programs Insurance, including the Subguard Program Summary, evidencing the subguard rate, with 60% of the rate being for "Program Retention Aggregate Rate" and 40% being for the fixed premium. CRI compared the invoices and cancelled checks to the amount in the final job cost detail without exception.

	PROCEDURES		RESULTS
C.	If there is a self-insured portion of the premium, inquire regarding the calculation methodology for the self-insured portion of the premium. Obtain third party invoices or documentation for the calculation of the self-insured portion of the premium. Specifically inquire if that portion of the premium is based on actuarial calculations. If so, obtain the actuarial report supporting the calculation.	C.	Obtained the Subcontractor Default Policy from the Construction Manager, which included a "Self Insured Retention" ("SIR") of \$500,000 and a co-pay of 10% of each loss in excess of the SIR. The Construction Manager stated that none of the premiums paid for this coverage represent self-insurance. Per further inquiry of the Construction Manager, the Construction Manager stated the premium paid for subcontractor default insurance does not provide funding for a reserve for the SIR and the co-pay, which are fully the financial responsibility of the Construction Manager and, therefore, are not reimbursable to the Construction Manager through a loss reserve or from an insurer.
d.	Recalculate the subguard charges by using the rate obtained in 16.b. and applying that rate to the final subcontract values plus ODPs for subcontractors included under the subcontractor default program and compare the recalculation to the charges in the final job cost detail.	d.	Recalculated the subcontract values plus ODPs times the subguard rate and compared the result with the charges in the final job cost detail. The amounts agreed without exception.
e.	Obtain written representation that the subcontractors on the Project, enrolled in subguard, have not included bond costs in their payment applications.	e.	Obtained written representation from the Construction Manager that subcontractors enrolled in the subguard program did not include bond costs in their payment applications.
be	otain all signed and executed change orders tween OCPS and the Construction Manager the duration of the Project.	0	Obtained all signed and executed change orders between OCPS and the Construction Manager without exception.
tax	otain from OCPS, a log of the ODPs plus sales a savings for the Project and perform the lowing: Recalculate the total ODPs, from the log obtained above, by taking the actual ODPs spent on the Project and comparing them to the original contract value (including ODPs) plus or minus any change orders (not including ODP change orders).	o a.	Obtained the ODP log from the District without exception. CRI recalculated the percentage of the total owner direct purchases plus sales tax savings, per the ODP log, as a percentage of the original contract value (including ODPs) plus or minus any change orders (not including ODP change orders).

PROCEDURES	RESULTS
b. If the above recalculated percentage is below 25% (as per section 20.3 of the General Conditions to the Agreement), inquire of the District regarding whether it was determined the Construction Manager failed to obtain any tax savings that could have been achieved. If so, inquire if the District will seek to recover the amount of any such missed tax savings from the Construction Manager.	b. Inquired of the District regarding the recovery of missed sales tax savings from the Construction Manager (they achieved a percentage of 24.86%). The missed sales tax savings is approximately \$2,380, and \$423,045 of sales tax savings was recovered. The District stated they do not plan to recover missed sales tax savings on this Project.
19. Compare the ODP log plus tax savings amount obtained in 18. above, to the total signed and executed change orders amounts obtained in 17. above relative to ODPs.	 Compared the ODPs plus sales tax savings per the ODP log to the total signed and executed owner change order amounts relative to ODPs without exception.
20. Utilizing the not-to-exceed general requirements detail from the contract documents in 1. above, compare to the general requirements charges noted in the final job cost detail.	 Compared the not-to-exceed general requirements per the contract documents with the actual general requirements charges noted in the final job cost detail without exception. The Construction Manager did not overspend the not-to-exceed amount for general requirements.
21. Recalculate the adjusted guaranteed maximum price ("GMP") as follows: a. Obtain the original GMP amount, including any fixed or percentage-based Construction Manager fees or lump sums from the contract documents noted in 1. above.	a. Obtained the original GMP amount without exception.
 b. Add the original GMP amount (from 1. above) plus additive change orders and minus deductive change orders from 17. above to get the "adjusted guaranteed maximum price". 	b. The net amount of change orders was deducted from the original GMP amount and is reported in Exhibit A as the adjusted guaranteed maximum price.
22. Obtain the final contract value, per the final pay application (noted in 5. above) and compare it to the adjusted GMP amount recalculated in 21.b. above.	 Compared the adjusted guaranteed maximum price to the final contract value, per the final pay application, without exception.
23. Recalculate the final construction costs as follows: a. Starting with the final job cost detail, adjust for any reductions identified in the application of the above procedures (i.e. subcontractor markup differences, non-reimbursable items, repair/rework items, etc., as applicable) to reach the "adjusted final job costs".	The results of performing this procedure are reported in Exhibit A as adjusted final job costs.

PROCEDURES	RESULTS
 Utilizing the adjusted final job costs, add any fixed fees or lump sum amounts to reach the "final construction costs". 	 The results of performing this procedure are reported in Exhibit A as final construction costs.
c. Compare the adjusted GMP amount calculated in 21.b. above to the final construction costs amount from 23.b. above.	c. The results of this procedure are reported in Exhibit A.
24. Using the General Conditions attachment in the contract documents, obtain the raw rates for the Construction Manager's personnel.	 Obtained the raw rates for the Construction Manager's personnel included in the General Conditions attachment in the contract documents.
 a. Obtain from the Construction Manager a listing of the personnel that filled the positions listed in the General Conditions attachment. 	 Obtained a listing of the personnel that filled the positions listed in the General Conditions attachment from the Construction Manager.
b. From the listing of Construction Manager personnel that filled the positions in the General Conditions attachment, choose a sample of at least 15 payroll entries and obtain documentation of the selected persons actual pay rate for the period selected.	b. From the listing of Construction Manager personnel entries, CRI chose a sample of 16 payroll entries and obtained the PR Time Card Entry List for each of the items selected to document the actual pay rates.
c. Compare the actual pay rate obtained in 24.b. above to the raw rate included in the General Conditions attachment.	c. The results of this procedure indicate the actual pay rate is less than the raw rate per the General Conditions attachment ("raw rate") in 9 of the 16 samples tested. Overall, the average actual pay rate is 25% under the raw rate for the samples selected. CRI did not see evidence OCPS was notified the labor rates paid were lower than the raw rates, in accordance with Section 5. A.1.d. of the Agreement.
25. Obtain, from OCPS and/or the Construction Manager, all of the Project's contingency logs and usage documents and inspect all contingency usage forms for OCPS's designated representative's signature of approval.	 Obtained the Project's contingency log and usage documents and observed that all contingency usage forms evidenced approval of an OCPS designated representative without exception.
26. Compare the ending balances in the contingency funds, per the contingency logs obtained in 25. above, to the change order amount of the funds returning to OCPS, as obtained in 17. above.	 The remaining balances in the contingency funds were returned to OCPS in the final change order without exception.
27. Obtain a listing of assets acquired by the Construction Manager for the Project and verify the assets were turned over to OCPS.	 Obtained a listing of assets which indicated the assets not consumed were transferred to another OCPS project or transferred to OCPS without exception.

PROCEDURES	RESULTS
28. Obtain the Certificate of Substantial Completion, signed by the Architect, and compare the date of this document to the time requirements contained in the contract documents.	Obtained the Certificate of Substantial Completion (incorrectly marked as a Certificate of Partial Completion, as confirmed by OCPS) without exception. The substantial completion date, as reported on the Certificate, was compared to the time requirements contained in the contract documents without exception.
29. Obtain the Certificate of Final Inspection, signed by the Architect, and compare the date of this document to the time requirements contained in the contract documents.	Obtained the Certificate of Final Inspection without exception. The final completion date, as reported on the Certificate of Final Inspection, indicated the Construction Manager achieved final completion 395 days after the contractually required date. Final completion is to be achieved within 120 days after the date of substantial completion, which for this Project was October 26, 2019. The Certificate of Final Inspection was signed by the Architect on November 24, 2020.
30. Utilizing the Certificate of Final Inspection obtained in 29. above, inspect the dates of the charges in the final job cost detail for recorded costs with dates subsequent to the date of the Certificate of Final Inspection.	 Inspected the dates of the charges in the final job cost detail for incurred costs recorded subsequent to the date of the Certificate of Final Inspection. None were noted.
31. Obtain the SAP/Purchase Order reconciliation from OCPS and compare the guaranteed maximum price on the reconciliation to the guaranteed maximum price on the Construction Manager's final pay application, as noted in 5. above.	 Obtained the SAP/Purchase Order reconciliation from OCPS and agreed the guaranteed maximum price on the reconciliation to the guaranteed maximum price on the final pay application without exception.

We were engaged by The School Board of Orange County, Florida, to perform this agreed-upon procedures engagement and conducted our engagement in accordance with attestation standards established by the American Institute of Certified Public Accountants. We were not engaged to and did not conduct an examination or review engagement, the objective of which would be the expression of an opinion or conclusion, respectively, on the final construction costs and the adjusted guaranteed maximum price. Accordingly, we do not express such an opinion or conclusion. Had we performed additional procedures, other matters might have come to our attention that would have been reported to you.

We are required to be independent of Williams Company Building Division, Inc. and to meet our other ethical responsibilities, in accordance with the relevant ethical requirements related to our agreed-upon procedures engagement.

This report is intended solely for the information and use of The School Board of Orange County, Florida, and is not intended to be and should not be used by anyone other than the specified party.

Orlando, Florida January 12, 2022

Carr, Riggs & Ungram, L.L.C.

The School Board of Orange County, Florida Pershing (Site 208-K8-SE-3) – K-8 School Replacement Project

Exhibit A – Project Costs

Calculation of the final construction costs

Calculation of adjusted final job costs: Construction Manager job costs Subcontractor markup for overhead and profit in excess of contractual limits Reduction in camera charges to actual costs Adjusted final job costs	\$ 19,089,285 (717) (1,368) 19,087,200
Calculation of lump sum general conditions: Original lump sum general conditions General conditions added through change orders	1,020,051 16,000 1,036,051
Calculation of the construction management fee: Original construction management fee Reimbursement for material testing Additional fee through contingency use	1,231,742 (1,469) 435 1,230,708
Final construction costs	\$ 21,353,959
Final construction costs Calculation of adjusted guaranteed maximum price	\$ 21,353,959
	\$ 21,353,959 \$ 29,289,759 (7,933,716)
Calculation of adjusted guaranteed maximum price Original guaranteed maximum price	\$ 29,289,759